

LSE Marshall Fire Safety Works Newsletter



THE LONDON SCHOOL
OF ECONOMICS AND
POLITICAL SCIENCE



Hello LSE Marshall!

04 June 2025

Marshall Fire Safety Works progress is on course; Overbury is continuing both site activities and the construction design & procurement.

Installation of the electrical cable containment is complete, with cable installation scheduled for the coming weeks.

The Level 9 outdoor terrace planter has been successfully removed and is ready for the smoke extractor installation.

The first crane operation date is confirmed as **Saturday, 14 June 2025**; If the crane cannot be operated on the scheduled day, Saturday, 21 June 2025, is provisionally booked as an alternative option. Access to the GF and basement, including the bicycle parking area, from Lincoln's Inn Fields will be temporarily closed during the crane operation. A further series of crane operations is planned for the project in July '25 and August '25, confirmation of these dates to follow.

Communication Check-In points were held on 14th and 28th May. There will be a session on 18th June 2025 at MAR8.15. Please join us to discuss matters related to the building works.

Works planned for W.C. 09.06 2025

- Completion of the temporary roof to the Level 9 terrace
- Enabling works for glass removal to take place on 14th June
- Removal of render of the atrium external wall on the level 9 terrace
- Crane lift and glass removal on 14th June

Works planned for W.C. 16.06 2025

- Assembling the lifting beam for the steelwork inside the temporary roof
- Door works to level 3
- Fire barrier modifications under the floor to level 3
- Provisional date for crane lift of steelwork to the atrium on 21st June, in case the event that 14th June is not viable.

Works planned for W.C. 23.06 2025

- Enabling works for steelwork installation to the rooflight
- Door works to level 4
- Fire barrier modifications under the floor to level 4

Works planned for W.C. 30.06 2025

- Armoured cable pull to level 9 on Mondays, Fridays and the weekends
- Door works to level 5
- Fire barrier modifications under the floor to level 5

Noisy work

- Installation of the temporary roof on the level 9 outdoor terrace
- Enabling works for steelwork – noise to be monitored

Plans for the H&S and other monitoring

- TBC

Key contact

Kyung Lee
Project Manager, Capital Development
Estates Division at LSE
k.h.lee2@lse.ac.uk

Luke Bassett
Project Manager at Overbury
Luke.bassett@overbury.com
07971 099 888

Communication point

Date: 18th June 2025
Location: MAR 8.15
When: Between 15:00 and 16:00



Outdoor terrace planter on L9 is removed